BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Improvements to Roads and Drains at Bharathnagara , Sadiq Layout, Anjanadri Layout, Balance Roads and surrounding Area in Ward No.06 Byatarayanapura Sub Division

Measurements Taken On :

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.01		Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work										
		Vide Total executed Quantity from premeasuremet Page no. 01 to 11	Cum							3633.24		
		modified Schedule Qty: 3633.24								Total Executed Quantity	3633.24		
										Tender Quantity	3374.84		
										Quantity upto 125%	3633.24	210.00	762981.00
Item no.02		Providing and laying Plain cement concrete of mix1:3:6 with OPC cement @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days Including cost of materials,labour, HOM curing form work, Scaffolding and Centering complete as per specifications and as per the directions of the Engineer-in-charge of the work										
		Vide Total executed Quantity from premeasuremet Page no. 12 to 23	Cum							609.54		
		modified Schedule Qty: 609.54								Total Executed Quantity	609.54		3657240.00
										Tender Quantity	595.20		
										Quantity upto 125%	609.54	6000.00	3657222.00
Item no.03		Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Bottom Raft										
		Anam Enclave										
		Urdu School Road (W1589)										
		North to South										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	40.30		Cum	1	10.30	0.90	0.90	0.90	0.15	1.39		
		Fathima Furniture Oppo. Road (W1579)										
		North to South										
		RHS										
0.00	9.80		Cum	1	9.80	0.90	0.90	0.90	0.15	1.32		
9.80	15.00		Cum	1	5.20	0.90	0.90	0.90	0.15	0.70		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	40.50		Cum	1	10.50	0.90	0.90	0.90	0.15	1.42		
		Fathima Furniture Beside Road (W1577)										
		RHS										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
105.00	109.20		Cum	1	4.20	1.10	1.10	1.10	0.15	0.69		

28.93

CIVIL Pro Sig Date BBMP BANGALORE

30.04.2022
Assistant Engineer

30/4/22
Assistant exicutive Engineer

Assistant Executive Engineer
Byatarayanapura Sub Division
BBMP Bangalore-560024

Scanned with CamScanner

Ward No 06)

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		M.F Bike Zone Oppo. Road (W1569)										
		North to South										
		LHS										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	16.20		Cum	1	1.20	1.10	1.10	1.10	0.15	0.20		
		Chikkanna Layout										
		4th Cross Road (W1259)										
		South to North										
		LHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
75.00	90.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
90.00	105.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
105.00	120.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
120.00	135.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
135.00	150.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
150.00	165.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
165.00	180.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
180.00	195.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
195.00	210.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
210.00	225.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
225.00	240.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
240.00	255.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
255.00	270.00		Cum	1	9.60	0.90	0.90	0.90	0.15	1.30		
270.00	279.60											
		3rd Cross Road (W1257)										
		North to South										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
75.00	90.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
90.00	105.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
105.00	120.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
120.00	135.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
135.00	150.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
150.00	165.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
165.00	180.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
180.00	195.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
195.00	210.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
210.00	225.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
225.00	240.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
240.00	255.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
255.00	270.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
270.00	285.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
285.00	286.80		Cum	1	1.80	0.90	0.90	0.90	0.15	0.24		
		Sadique Layout										
		3rd Cross Road (W1543)										
		North to South										
		LHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	38.80		Cum	1	8.80	0.90	0.90	0.90	0.15	1.19		

84.38

Assistant Executive Engineer
Jayatarayanapura Sub Division
B.B.M.P. Bangalore-560024

CIVIL Pro
Sig.....
Date.....
BANGALORE

30.04.2022
Assistant Engineer

30/4/2022
Assistant Executive Engineer

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	35.00		Cum	1	5.00	0.90	0.90	0.90	0.15	0.68		
		3rd Cross Road (W1543)										
		North to South										
		LHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	70.80		Cum	1	10.80	0.90	0.90	0.90	0.15	1.46		
		4th Cross Road (W1555)										
		South to North										
		LHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.50		Cum	1	15.50	0.90	0.90	0.90	0.15	2.09		
		5th Cross Road (W1559)										
		South to North										
		LHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	29.50		Cum	1	14.50	0.90	0.90	0.90	0.15	1.96		
29.50	40.00		Cum	1	10.50	0.90	0.90	0.90	0.15	1.42		
40.00	55.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
55.00	70.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
70.00	75.50		Cum	1	5.50	0.90	0.90	0.90	0.15	0.74		
		6th Cross Road (W1563)										
		South to North										
		LHS										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
105.00	115.70		Cum	1	10.70	1.10	1.10	1.10	0.15	1.77		
		Star Clinic Beside Road (W1513)										
		North to South										
		LHS										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	41.00		Cum	1	11.00	1.10	1.10	1.10	0.15	1.82		
		Al Hadi Chicken Centre Oppo. Road (W1521)										
		South to North										
		LHS										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	43.30		Cum	1	13.30	1.10	1.10	1.10	0.15	2.19		
										67.67		

CHECKED 5/5/2022

Assistant Executive Engineer
Byrathi Kanapura Sub Division
B.B.M.P Bangalore-560024

CIVIL Pro
Sig.....
Date.....
BANGALORE

Assistant Engineer 05.05.2022

CHECKED 5/5/2022
Assistant exicutive Engineer

Scanned with CamScanner

(Ward No 06)

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Masjid-E-Uqba Back Side (W1036)										
		East to West										
		RHS										
0.00	12.00		Cum	1	12.00	0.90	0.90	0.90	0.15	1.62		
12.00	20.00		Cum	1	8.00	0.90	0.90	0.90	0.15	1.08		
20.00	25.40	Culvert	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
25.40	32.80		Cum	1	7.40	0.90	0.90	0.90	0.15	1.00		
32.80	45.00		Cum	1	12.20	0.90	0.90	0.90	0.15	1.65		
45.00	53.90		Cum	1	8.90	0.90	0.90	0.90	0.15	1.20		
53.90	68.20		Cum	1	14.30	0.90	0.90	0.90	0.15	1.93		
68.20	74.80		Cum	1	6.60	0.90	0.90	0.90	0.15	0.89		
74.80	79.80		Cum	1	5.00	0.90	0.90	0.90	0.15	0.68		
79.80	90.00		Cum	1	10.20	0.90	0.90	0.90	0.15	1.38		
90.00	105.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
105.00	113.50		Cum	1	8.50	0.90	0.90	0.90	0.15	1.15		
		LHS										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	73.30		Cum	1	13.30	1.10	1.10	1.10	0.15	2.19		
73.30	79.20	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
79.20	86.00		Cum	1	6.80	1.10	1.10	1.10	0.15	1.12		
86.00	100.00		Cum	1	14.00	1.10	1.10	1.10	0.15	2.31		
100.00	115.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
115.00	125.00		Cum	1	10.00	1.10	1.10	1.10	0.15	1.65		
		Masjid-E-Uqba (W1493)										
		North to South										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	25.20		Cum	1	10.20	1.10	1.10	1.10	0.15	1.68		
		Masjid-E-Uqba (W1493)										
		LHS										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	25.50		Cum	1	10.50	1.10	1.10	1.10	0.15	1.73		
		W1038										
		LHS										
		West to East										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	76.80		Cum	1	1.80	1.10	1.10	1.10	0.15	0.30		
		Mount Hera English School Back Side (W1042)										
		LHS										
		West to East										
0.00	8.00		Cum	1	8.00	1.10	1.10	1.10	0.15	1.32		
8.00	17.70		Cum	1	9.70	1.10	1.10	1.10	0.15	1.60		
17.70	32.70		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
32.70	47.70		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
47.70	62.70		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
62.70	67.70		Cum	1	5.00	1.10	1.10	1.10	0.15	0.83		
										66.45		

Assistant Executive Engineer
Bratarayanapura Sub Division
B.B.M.P Bangalore-560024

CIVIL Pro
Sig.....
Date.....
BMC
BANGALORE

Assistant Engineer 05.05.2022

Assistant executive Engineer 5/5/22

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Mount Hera English School Road (W1515)										
		LHS										
0.00	12.30		Cum	1	12.30	1.10	1.10	1.10	0.15	2.03		
12.30	24.50		Cum	1	12.20	1.10	1.10	1.10	0.15	2.01		
24.50	31.40	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
31.40	46.40		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
46.40	56.70		Cum	1	10.30	1.10	1.10	1.10	0.15	1.70		
56.70	63.10	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
		Amara Jyothi Layout Main Road (W0764)										
		East to West										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	23.20	Culvert	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
23.20	35.70		Cum	1	12.50	0.90	0.90	0.90	0.15	1.69		
35.70	47.80		Cum	1	12.10	0.90	0.90	0.90	0.15	1.63		
47.80	53.50	Culvert	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
53.50	65.00		Cum	1	11.50	0.90	0.90	0.90	0.15	1.55		
65.00	78.40		Cum	1	13.40	0.90	0.90	0.90	0.15	1.81		
78.40	83.60	Culvert	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
83.60	95.00		Cum	1	11.40	0.90	0.90	0.90	0.15	1.54		
95.00	109.50		Cum	1	14.50	0.90	0.90	0.90	0.15	1.96		
109.50	161.00	No Work	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
161.00	165.80		Cum	1	4.80	0.90	0.90	0.90	0.15	0.65		
165.80	174.50		Cum	1	8.70	0.90	0.90	0.90	0.15	1.17		
174.50	178.70	Culvert	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
178.70	190.00		Cum	1	11.30	0.90	0.90	0.90	0.15	1.53		
190.00	205.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
205.00	220.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
220.00	229.50		Cum	1	9.50	0.90	0.90	0.90	0.15	1.28		
229.50	234.20	Culvert	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
234.20	245.00		Cum	1	10.80	0.90	0.90	0.90	0.15	1.46		
245.00	258.80		Cum	1	13.80	0.90	0.90	0.90	0.15	1.86		
258.80	264.40	Culvert	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
264.40	280.00		Cum	1	15.60	0.90	0.90	0.90	0.15	2.11		
280.00	284.60		Cum	1	4.60	0.90	0.90	0.90	0.15	0.62		
		Bharath Nagara										
		N.R Bike Point Beside (W0782)										
		East to West										
		RHS										
0.00	6.60		Cum	1	6.60	0.90	0.90	0.90	0.15	0.89		
6.60	15.00		Cum	1	8.40	0.90	0.90	0.90	0.15	1.13		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
75.00	90.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
90.00	105.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
105.00	115.50		Cum	1	10.50	0.90	0.90	0.90	0.15	1.42		
		LHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	24.90		Cum	1	9.90	0.90	0.90	0.90	0.15	1.34		
24.90	29.90	Culvert	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
29.90	42.00		Cum	1	12.10	0.90	0.90	0.90	0.15	1.63		
42.00	55.60		Cum	1	13.60	0.90	0.90	0.90	0.15	1.84		
55.60	60.30	Culvert	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
60.30	75.00		Cum	1	14.70	0.90	0.90	0.90	0.15	1.98		
75.00	85.40		Cum	1	10.40	0.90	0.90	0.90	0.15	1.40		

60.96

12/5/2022

Assistant Executive Engineer
Byrathayanapura Sub Division
BWSSB Bangalore-560024

CIVIL Pro
Sig.....
Date.....
BANGALORE

12.05.22
Assistant Engineer

12/5/22
Assistant Executive Engineer

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
[illegible]	90.50	Culvert	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
90.50	100.80		Cum	1	10.30	0.90	0.90	0.90	0.15	1.39		
100.80	115.50		Cum	1	14.70	0.90	0.90	0.90	0.15	1.98		
		Cross Road 1 (W1185)										
		North to South										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	20.50		Cum	1	5.50	0.90	0.90	0.90	0.15	0.74		
		Cross Road 2 (W1193)										
		North to South										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	28.00		Cum	1	13.00	0.90	0.90	0.90	0.15	1.76		
		Cross Road 3 (W1197)										
		North to South										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	27.00		Cum	1	12.00	0.90	0.90	0.90	0.15	1.62		
		Cross Road 5 (W1183)										
		North to South										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	35.50		Cum	1	5.50	0.90	0.90	0.90	0.15	0.74		
		R A Store Oppo. Road (W0966)										
		East to West										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	24.50		Cum	1	9.50	0.90	0.90	0.90	0.15	1.28		
		Sameer Salon Road (W1425)										
		North to South										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
75.00	90.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
90.00	105.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
105.00	120.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
120.00	130.20		Cum	1	10.20	0.90	0.90	0.90	0.15	1.38		
		M S Pharma Oppo. Road (W1441)										
		North to South										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	50.50		Cum	1	5.50	0.90	0.90	0.90	0.15	0.74		
		Cross Road 1 (W0982)										
		North to South										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		

50.11

CIVIL Pro
Sig.....
Date.....
BMC
BANGALORE

Assistant Engineer
12.05.2022

Assistant Executive Engineer
Basavanapura Sub Division
B.B.M.P Bangalore-560024
12/5/2022

Assistant Executive Engineer
12/5/2022

Scanned with CamScanner

P (Ward No 06)

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
			Cum	1	2.20	0.90	0.90	0.90	0.15	0.30		
		Cross Road 2 (W0978)										
		North to South										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	28.70		Cum	1	13.70	0.90	0.90	0.90	0.15	1.85		
		P K Fruits Road (W1461)										
		North to South										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	74.50		Cum	1	14.50	0.90	0.90	0.90	0.15	1.96		
		Bismillah Hotel Oppo. Road (W1469)										
		North to South										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	72.50		Cum	1	12.50	0.90	0.90	0.90	0.15	1.69		
		Trithwa Ashrama Road (W1435)										
		North to South										
		RHS										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	21.80		Cum	1	6.80	1.10	1.10	1.10	0.15	1.12		
21.80	26.30	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
26.30	40.00		Cum	1	13.70	1.10	1.10	1.10	0.15	2.26		
40.00	50.90		Cum	1	10.90	1.10	1.10	1.10	0.15	1.80		
50.90	55.20	Culvert	Cum	1	0.00	1.20	1.20	1.20	0.15	0.00		
55.20	66.90		Cum	1	11.70	1.20	1.20	1.20	0.15	2.11		
66.90	80.00		Cum	1	13.10	1.20	1.20	1.20	0.15	2.36		
80.00	95.00		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70		
95.00	103.00		Cum	1	8.00	1.20	1.20	1.20	0.15	1.44		
		S K Creative Interiors Road (W1419)										
		North to South										
		RHS										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.00	100.50		Cum	1	10.50	1.10	1.10	1.10	0.15	1.73		
		South to North										
		RHS										
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
75.00	90.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
90.00	93.50		Cum	1	3.50	1.10	1.10	1.10	0.15	0.58		

72.29

CTVIL Pro Sig..... Date..... PMC BANGALORE

Assistant Engineer 18.05.2022

Assistant Executive Engineer 18/5/2022

Assistant Executive Engineer
Byrasandra Sub Division
B.B.M.P Bangalore-560024

Scanned with CamScanner

ard No 06)

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Bharath Store (W1411)										
		North to South										
		RHS										
			Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
0.00	15.00		Cum	1	8.50	1.10	1.10	1.10	0.15	1.40		
15.00	23.50		Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
23.50	25.50	No Work	Cum	1	14.50	1.10	1.10	1.10	0.15	2.39		
25.50	40.00		Cum	1	12.90	1.10	1.10	1.10	0.15	2.13		
40.00	52.90		Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
52.90	60.00	No Work	Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	13.30	1.10	1.10	1.10	0.15	2.19		
75.00	88.30											
		Global Presenting Road (W1403)										
		South to North										
		RHS										
			Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	9.60	1.10	1.10	1.10	0.15	1.58		
75.00	84.60											
		Shalimar Products Road (W1397)										
		North to South										
		RHS										
			Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	5.50	1.10	1.10	1.10	0.15	0.91		
75.00	80.50											
		R L Provision Store Road (W1387)										
		South to North										
		RHS										
			Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
0.00	15.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15.00	30.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30.00	45.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	75.00		Cum	1	1.00	1.10	1.10	1.10	0.15	0.17		
75.00	76.00											
		Madeena Store Road (W0786)										
		East to West										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
75.00	90.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
90.00	105.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
105.00	115.60		Cum	1	10.60	0.90	0.90	0.90	0.15	1.43		
115.60	130.00		Cum	1	14.40	1.10	1.10	1.10	0.15	2.38		
130.00	145.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
145.00	160.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
160.00	175.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
175.00	190.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
190.00	205.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
205.00	220.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		

85.68

CIVIL Pro Sig..... Date..... BANGALORE

18.05.2022
Assistant Engineer

18/5/22
Assistant executive Engineer

18/5/22
Assistant Executive Engineer, Division
Bangalore-560024

Scanned with CamScanner

rd No 06)

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
	235.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
235.00	250.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
250.00	265.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
265.00	280.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
280.00	285.20		Cum	1	5.20	1.10	1.10	1.10	0.15	0.86		
		N R Bike Point Oppo. Road (W0782)										
		West to East										
		LHS										
0.00	11.80		Cum	1	11.80	1.10	1.10	1.10	0.15	1.95		
11.80	16.00	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
16.00	30.00		Cum	1	14.00	1.10	1.10	1.10	0.15	2.31		
30.00	40.90		Cum	1	10.90	1.10	1.10	1.10	0.15	1.80		
40.90	45.00	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
45.00	60.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60.00	69.70		Cum	1	9.70	1.10	1.10	1.10	0.15	1.60		
69.70	74.80	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
74.80	90.00		Cum	1	15.20	1.10	1.10	1.10	0.15	2.51		
90.00	105.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
105.00	120.00		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
120.00	130.50		Cum	1	10.50	1.10	1.10	1.10	0.15	1.73		
		Anjanadri Layout										
		5th Main Road										
		East to West										
		LHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	26.50		Cum	1	11.50	0.90	0.90	0.90	0.15	1.55		
26.50	32.70	Culvert	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
32.70	45.00		Cum	1	12.30	0.90	0.90	0.90	0.15	1.66		
45.00	57.90		Cum	1	12.90	0.90	0.90	0.90	0.15	1.74		
		Cross Road 1										
		South to North										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	25.10		Cum	1	10.10	0.90	0.90	0.90	0.15	1.36		
		LHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	21.50		Cum	1	6.50	0.90	0.90	0.90	0.15	0.88		
		Cross Road 2										
		South to North										
		RHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	24.50		Cum	1	9.50	0.90	0.90	0.90	0.15	1.28		
		LHS										
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	24.50		Cum	1	9.50	0.90	0.90	0.90	0.15	1.28		

58.07

Executive Engineer (BTP), BBMP.

Assistant Executive Engineer Jayanagara Sub Division E M P Bangalore-560024

CIVIL Pro Sig..... Date..... PMC BANGALORE

Assistant Engineer 18.05.2022

Assistant excutive Engineer

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Measurements taken on	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
			Side Wall										
			Anam Enclave										
			Urdu School Road (W1589)										
			North to South										
			RHS										
0.00	15.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	40.30			Cum	2	10.30	0.15	0.15	0.15	0.60	1.85		
			Fathima Furniture Oppo. Road (W1579)										
			North to South										
			RHS										
0.00	9.80			Cum	2	9.80	0.15	0.15	0.15	0.60	1.76		
9.80	15.00			Cum	2	5.20	0.15	0.15	0.15	0.60	0.94		
15.00	30.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	40.50			Cum	2	10.50	0.15	0.15	0.15	0.60	1.89		
			Fathima Furniture Beside Road (W1577)										
			RHS										
0.00	15.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	109.20			Cum	2	4.20	0.15	0.15	0.15	0.60	0.76		
			M.F Bike Zone Oppo. Road (W1569)										
			North to South										
			LHS										
0.00	15.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	16.20			Cum	2	1.20	0.15	0.15	0.15	0.60	0.22		
			Chikkanna Layout 4th Cross Road (W1259)										
			South to North										
			LHS										
0.00	15.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	120.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
120.00	135.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
135.00	150.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
150.00	165.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
165.00	180.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
180.00	195.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
195.00	210.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
210.00	225.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
225.00	240.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
240.00	255.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
255.00	270.00			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
270.00	279.60			Cum	2	9.60	0.15	0.15	0.15	0.60	1.73		

87.44

18/5/22
Executive Engineer,
(BTP), BBMP.

Assistant Executive Engineer
Byrathi Sub Division
Ashwathnagar, Bangalore-560024

18/5/22
Executive Engineer,
(BTP), BBMP.

CIVIL Pro
Sig.....
Date.....
BANGALORE

Assistant Engineer 04.05.2022

Assistant Executive Engineer 4/5/22

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage Sn	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		3rd Cross Road (W1257)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	120.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
120.00	135.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
135.00	150.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
150.00	165.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
165.00	180.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
180.00	195.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
195.00	210.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
210.00	225.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
225.00	240.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
240.00	255.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
255.00	270.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
270.00	285.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
285.00	286.80		Cum	2	1.80	0.15	0.15	0.15	0.60	0.32		
		Sadique Layout										
		3rd Cross Road (W1543)										
		North to South										
		LHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	38.80		Cum	2	8.80	0.15	0.15	0.15	0.60	1.58		
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	35.00		Cum	2	5.00	0.15	0.15	0.15	0.60	0.90		
		3rd Cross Road (W1543)										
		North to South										
		LHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	70.80		Cum	2	10.80	0.15	0.15	0.15	0.60	1.94		
		4th Cross Road (W1555)										
		South to North										
		LHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.50		Cum	2	15.50	0.15	0.15	0.15	0.60	2.79		
		5th Cross Road (W1559)										
		South to North										
		LHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	29.50		Cum	2	14.50	0.15	0.15	0.15	0.60	2.61		
29.50	40.00		Cum	2	10.50	0.15	0.15	0.15	0.60	1.89		
40.00	55.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		

101.14

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

CIVIL Pro
Sig.....

04.05.2022
Assistant Engineer

Assistant exicutive Engineer

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
			Cum	2	5.50	0.15	0.15	0.15	0.60	0.99		
70.00	75.50											
		6th Cross Road (W1563)										
		South to North										
		LHS										
			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	10.70	0.15	0.15	0.15	0.60	1.93		
105.00	115.70											
		Star Clinic Beside Road (W1513)										
		North to South										
		LHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	41.00		Cum	2	11.00	0.15	0.15	0.15	0.60	1.98		
		Al Hadi Chicken Centre Oppo. Road (W1521)										
		South to North										
		LHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	43.30		Cum	2	13.30	0.15	0.15	0.15	0.60	2.39		
		Masjid-E-Uqba Back Side (W1036)										
		East to West										
		RHS										
0.00	12.00		Cum	2	12.00	0.15	0.15	0.15	0.60	2.16		
12.00	20.00		Cum	2	8.00	0.15	0.15	0.15	0.60	1.44		
20.00	25.40	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
25.40	32.80		Cum	2	7.40	0.15	0.15	0.15	0.60	1.33		
32.80	45.00		Cum	2	12.20	0.15	0.15	0.15	0.60	2.20		
45.00	53.90		Cum	2	8.90	0.15	0.15	0.15	0.60	1.60		
53.90	68.20		Cum	2	14.30	0.15	0.15	0.15	0.60	2.57		
68.20	74.80		Cum	2	6.60	0.15	0.15	0.15	0.60	1.19		
74.80	79.80		Cum	2	5.00	0.15	0.15	0.15	0.60	0.90		
79.80	90.00		Cum	2	10.20	0.15	0.15	0.15	0.60	1.84		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	113.50		Cum	2	8.50	0.15	0.15	0.15	0.60	1.53		
		LHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	73.30		Cum	2	13.30	0.15	0.15	0.15	0.60	2.39		
73.30	79.20	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
79.20	86.00		Cum	2	6.80	0.15	0.15	0.15	0.60	1.22		
86.00	100.00		Cum	2	14.00	0.15	0.15	0.15	0.60	2.52		
100.00	115.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
115.00	125.00		Cum	2	10.00	0.15	0.15	0.15	0.60	1.80		
		Masjid-E-Uqba (W1493)										
		North to South										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		

83.29

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

CIVIL Pro
Sig.....
Date.....
RMC
BANGALORE

Assistant Engineer
09.05.2022

Assistant exicutive Engineer
9/5/2022

Scanned with CamScan

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
			Cum	2	10.20	0.15	0.15	0.15	0.60	1.84		
		Masjid-E-Uqba (W1493)										
		LHS										
			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
0.00	15.00		Cum	2	10.50	0.15	0.15	0.15	0.60	1.89		
15.00	25.50											
		W1038										
		LHS										
		West to East										
			Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	1.80	0.15	0.15	0.15	0.60	0.32		
75.00	76.80											
		Mount Hera English School Back Side (W1042)										
		LHS										
		West to East										
0.00	8.00		Cum	2	8.00	0.15	0.15	0.15	0.60	1.44		
8.00	17.70		Cum	2	9.70	0.15	0.15	0.15	0.60	1.75		
17.70	32.70		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
32.70	47.70		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
47.70	62.70		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
62.70	67.70		Cum	2	5.00	0.15	0.15	0.15	0.60	0.90		
		Mount Hera English School Road (W1515)										
		LHS										
0.00	12.30		Cum	2	12.30	0.15	0.15	0.15	0.60	2.21		
12.30	24.50		Cum	2	12.20	0.15	0.15	0.15	0.60	2.20		
24.50	31.40	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
31.40	46.40		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
46.40	56.70		Cum	2	10.30	0.15	0.15	0.15	0.60	1.85		
56.70	63.10	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
		Amara Jyothi Layout Main Road (W0764)										
		East to West										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	23.20	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
23.20	35.70		Cum	2	12.50	0.15	0.15	0.15	0.60	2.25		
35.70	47.80		Cum	2	12.10	0.15	0.15	0.15	0.60	2.18		
47.80	53.50	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
53.50	65.00		Cum	2	11.50	0.15	0.15	0.15	0.60	2.07		
65.00	78.40		Cum	2	13.40	0.15	0.15	0.15	0.60	2.41		
78.40	83.60	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
83.60	95.00		Cum	2	11.40	0.15	0.15	0.15	0.60	2.05		
95.00	109.50		Cum	2	14.50	0.15	0.15	0.15	0.60	2.61		
109.50	161.00	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
161.00	165.80		Cum	2	4.80	0.15	0.15	0.15	0.60	0.86		
165.80	174.50		Cum	2	8.70	0.15	0.15	0.15	0.60	1.57		
174.50	178.70	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
178.70	190.00		Cum	2	11.30	0.15	0.15	0.15	0.60	2.03		
190.00	205.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
205.00	220.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
220.00	229.50		Cum	2	9.50	0.15	0.15	0.15	0.60	1.71		
229.50	234.20	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		

69.25

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore 560024

CIVIL Pro
Sig.....
Date.....
PMC
BANGALORE

09.05.2022
Assistant Engineer

9/5/2022
Assistant exicutive Engineer

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
245.20	245.00		Cum	2	10.80	0.15	0.15	0.15	0.60	1.94		
245.00	258.80		Cum	2	13.80	0.15	0.15	0.15	0.60	2.48		
258.80	264.40	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
264.40	280.00		Cum	2	15.60	0.15	0.15	0.15	0.60	2.81		
280.00	284.60		Cum	2	4.60	0.15	0.15	0.15	0.60	0.83		
		Bharath Nagara										
		N.R Bike Point Beside (W0782)										
		East to West										
		RHS										
0.00	6.60		Cum	2	6.60	0.15	0.15	0.15	0.60	1.19		
6.60	15.00		Cum	2	8.40	0.15	0.15	0.15	0.60	1.51		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	115.50		Cum	2	10.50	0.15	0.15	0.15	0.60	1.89		
		LHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	24.90		Cum	2	9.90	0.15	0.15	0.15	0.60	1.78		
24.90	29.90	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
29.90	42.00		Cum	2	12.10	0.15	0.15	0.15	0.60	2.18		
42.00	55.60		Cum	2	13.60	0.15	0.15	0.15	0.60	2.45		
55.60	60.30	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
60.30	75.00		Cum	2	14.70	0.15	0.15	0.15	0.60	2.65		
75.00	85.40		Cum	2	10.40	0.15	0.15	0.15	0.60	1.87		
85.40	90.50	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
90.50	100.80		Cum	2	10.30	0.15	0.15	0.15	0.60	1.85		
100.80	115.50		Cum	2	14.70	0.15	0.15	0.15	0.60	2.65		
		Cross Road 1 (W1185)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	20.50		Cum	2	5.50	0.15	0.15	0.15	0.60	0.99		
		Cross Road 2 (W1193)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	28.00		Cum	2	13.00	0.15	0.15	0.15	0.60	2.34		
		Cross Road 3 (W1197)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	27.00		Cum	2	12.00	0.15	0.15	0.15	0.60	2.16		
		Cross Road 5 (W1183)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	35.50		Cum	2	5.50	0.15	0.15	0.15	0.60	0.99		
		R A Store Oppo. Road (W0966)										
		East to West										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		

62.66

CHECKED 9/5/2022

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

CIVIL Pro Sig..... Date..... PMC BANGALORE

09.05.2022
Assistant Engineer

Assistant executive Engineer

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
245.00	245.00		Cum	2	10.80	0.15	0.15	0.15	0.60	1.94		
245.00	258.80	Culvert	Cum	2	13.80	0.15	0.15	0.15	0.60	2.48		
258.80	264.40		Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
264.40	280.00		Cum	2	15.60	0.15	0.15	0.15	0.60	2.81		
280.00	284.60		Cum	2	4.60	0.15	0.15	0.15	0.60	0.83		
		Bharath Nagara										
		N.R Bike Point Beside (W0782)										
		East to West										
		RHS										
0.00	6.60		Cum	2	6.60	0.15	0.15	0.15	0.60	1.19		
6.60	15.00		Cum	2	8.40	0.15	0.15	0.15	0.60	1.51		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	115.50		Cum	2	10.50	0.15	0.15	0.15	0.60	1.89		
		LHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	24.90		Cum	2	9.90	0.15	0.15	0.15	0.60	1.78		
24.90	29.90	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
29.90	42.00		Cum	2	12.10	0.15	0.15	0.15	0.60	2.18		
42.00	55.60		Cum	2	13.60	0.15	0.15	0.15	0.60	2.45		
55.60	60.30	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
60.30	75.00		Cum	2	14.70	0.15	0.15	0.15	0.60	2.65		
75.00	85.40		Cum	2	10.40	0.15	0.15	0.15	0.60	1.87		
85.40	90.50	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
90.50	100.80		Cum	2	10.30	0.15	0.15	0.15	0.60	1.85		
100.80	115.50		Cum	2	14.70	0.15	0.15	0.15	0.60	2.65		
		Cross Road 1 (W1185)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	20.50		Cum	2	5.50	0.15	0.15	0.15	0.60	0.99		
		Cross Road 2 (W1193)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	28.00		Cum	2	13.00	0.15	0.15	0.15	0.60	2.34		
		Cross Road 3 (W1197)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	27.00		Cum	2	12.00	0.15	0.15	0.15	0.60	2.16		
		Cross Road 5 (W1183)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	35.50		Cum	2	5.50	0.15	0.15	0.15	0.60	0.99		
		R A Store Oppo. Road (W0966)										
		East to West										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		

68.66

CIVIL Pro Sig..... Date..... PMC BANGALORE

09.05.2022

Assistant Engineer

Assistant executive Engineer

Assistant Executive Engineer Byatarayanapura Sub Division B.B.M.P. Bangalore-560024

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
	24.50		Cum	2	9.50	0.15	0.15	0.15	0.60	1.71		
		Sameer Salon Road (W1425)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	120.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
120.00	130.20		Cum	2	10.20	0.15	0.15	0.15	0.60	1.84		
		M S Pharma Oppo. Road (W1441)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	50.50		Cum	2	5.50	0.15	0.15	0.15	0.60	0.99		
		Cross Road 1 (W0982)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	32.20		Cum	2	2.20	0.15	0.15	0.15	0.60	0.40		
		Cross Road 2 (W0978)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	28.70		Cum	2	13.70	0.15	0.15	0.15	0.60	2.47		
		P K Fruits Road (W1461)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	74.50		Cum	2	14.50	0.15	0.15	0.15	0.60	2.61		
		Bismillah Hotel Oppo. Road (W1469)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	72.50		Cum	2	12.50	0.15	0.15	0.15	0.60	2.25		
		Trithwa Ashrama Road (W1435)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	21.80		Cum	2	6.80	0.15	0.15	0.15	0.60	1.22		
21.80	26.30	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		

75.58

C/FC

16/5/2022

Assistant Executive Engineer
Vijayanagara Sub Division
B.B.M.P Bangalore 560024

CIVIL Pro
Sig.....
Date.....
RMC
BANGALORE

Assistant Engineer 16.05.2022

Assistant executive Engineer 16/5/22

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
30	40.00		Cum	2	13.70	0.15	0.15	0.15	0.60	2.47		
40.00	50.90		Cum	2	10.90	0.15	0.15	0.15	0.60	1.96		
50.90	55.20	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
55.20	66.90		Cum	2	11.70	0.15	0.15	0.15	0.60	2.11		
66.90	80.00		Cum	2	13.10	0.15	0.15	0.15	0.60	2.36		
80.00	95.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
95.00	103.00		Cum	2	8.00	0.15	0.15	0.15	0.60	1.44		
		S K Creative Interiors Road (W1419)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	100.50		Cum	2	10.50	0.15	0.15	0.15	0.60	1.89		
		South to North										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	93.50		Cum	2	3.50	0.15	0.15	0.15	0.60	0.63		
		Bharath Store (W1411)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	23.50		Cum	2	8.50	0.15	0.15	0.15	0.60	1.53		
23.50	25.50	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
25.50	40.00		Cum	2	14.50	0.15	0.15	0.15	0.60	2.61		
40.00	52.90		Cum	2	12.90	0.15	0.15	0.15	0.60	2.32		
52.90	60.00	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	88.30		Cum	2	13.30	0.15	0.15	0.15	0.60	2.39		
		Global Presenting Road (W1403)										
		South to North										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	84.60		Cum	2	9.60	0.15	0.15	0.15	0.60	1.73		
		Shalimar Products Road (W1397)										
		North to South										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	80.50		Cum	2	5.50	0.15	0.15	0.15	0.60	0.99		

91.93

16/5/2022

Assistant Executive Engineer
By Vijayanapura Sub Division
BBMP Bangalore-560024

CIVIL Pro
Sig.....
Date.....
PMC
BANGALORE

Contactor

16.05.2022
Assistant Engineer

16/5/2022
Assistant exicutive Engineer

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		R L Provision Store Road (W1387)										
		South to North										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	76.00		Cum	2	1.00	0.15	0.15	0.15	0.60	0.18		
		Madeena Store Road (W0786)										
		East to West										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	115.60		Cum	2	10.60	0.15	0.15	0.15	0.60	1.91		
115.60	130.00		Cum	2	14.40	0.15	0.15	0.15	0.60	2.59		
130.00	145.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
145.00	160.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
160.00	175.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
175.00	190.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
190.00	205.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
205.00	220.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
220.00	235.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
235.00	250.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
250.00	265.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
265.00	280.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
280.00	285.20		Cum	2	5.20	0.15	0.15	0.15	0.60	0.94		
		N R Bike Point Oppo. Road (W0782)										
		West to East										
		LHS										
0.00	11.80		Cum	2	11.80	0.15	0.15	0.15	0.60	2.12		
11.80	16.00	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
16.00	30.00		Cum	2	14.00	0.15	0.15	0.15	0.60	2.52		
30.00	40.90		Cum	2	10.90	0.15	0.15	0.15	0.60	1.96		
40.90	45.00	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	69.70		Cum	2	9.70	0.15	0.15	0.15	0.60	1.75		
69.70	74.80	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
74.80	90.00		Cum	2	15.20	0.15	0.15	0.15	0.60	2.74		
90.00	105.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105.00	120.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
120.00	130.50		Cum	2	10.50	0.15	0.15	0.15	0.60	1.89		
		Anjanadri Layout										
		5th Main Road										
		East to West										
		LHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		

96.79

Assistant Executive Engineer
Kadugodi Sub Division
BEMP Bangalore-560024

CIVIL Pro
Sig.....
Date.....
BANGALORE

Assistant Engineer

Assistant Executive Engineer

Scanned with CamScanner

MEASUREMENT SHEET
First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	26.50		Cum	2	11.50	0.15	0.15	0.15	0.60	2.07		
26.50	32.70	Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
32.70	45.00		Cum	2	12.30	0.15	0.15	0.15	0.60	2.21		
45.00	57.90		Cum	2	12.90	0.15	0.15	0.15	0.60	2.32		
		Cross Road 1										
		South to North										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	25.10		Cum	2	10.10	0.15	0.15	0.15	0.60	1.82		
		LHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	21.50		Cum	2	6.50	0.15	0.15	0.15	0.60	1.17		
		Cross Road 2										
		South to North										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	24.50		Cum	2	9.50	0.15	0.15	0.15	0.60	1.71		
		LHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	24.50		Cum	2	9.50	0.15	0.15	0.15	0.60	1.71		
									Sub Total	1276.22		
		Culvert										
		Bottom Raft										
		Bharath Nagara										
		Madeena Store Road (W0786)										
			Cum	1	3.80	1.70	1.70	1.70	0.20	1.29		
		Masjid-E-Uqba Back Side (W1036)										
			Cum	1	5.90	2.00	2.00	2.00	0.20	2.36		
		N.R Bike Point Beside (W0782)										
			Cum	1	7.20	1.40	1.40	1.40	0.20	2.02		
			Cum	1	7.30	1.40	1.40	1.40	0.20	2.04		
			Cum	1	5.60	1.40	1.40	1.40	0.20	1.57		
			Cum	1	5.00	1.40	1.40	1.40	0.20	1.40		
			Cum	1	5.00	1.40	1.40	1.40	0.20	1.40		
			Cum	1	4.70	1.40	1.40	1.40	0.20	1.32		
			Cum	1	5.10	1.40	1.40	1.40	0.20	1.43		
		Sameer Salon Road (W1425)										
			Cum	1	3.50	1.40	1.40	1.40	0.20	0.98		
			Cum	1	4.20	1.40	1.40	1.40	0.20	1.18		
		Bismillah Hotel Oppo. Road (W1469)										
			Cum	1	5.30	1.40	1.40	1.40	0.20	1.48		
		Trithwa Ashrama Road (W1435)										
			Cum	1	4.50	1.40	1.40	1.40	0.20	1.26		
			Cum	1	4.30	1.40	1.40	1.40	0.20	1.20		
		Anjanadri Layout 5th Main Road										
			Cum	1	6.30	1.40	1.40	1.40	0.20	1.76		
			Cum	1	6.20	1.40	1.40	1.40	0.20	1.74		
		W1038	Cum	1	6.90	1.30	1.30	1.30	0.20	1.79		
		Mount Hera English School Back Side (W1042)	Cum	1	6.40	1.30	1.30	1.30	0.20	1.66		

26.57

27.89

Assistant Executive Engineer
Byatarayanapura Sub Division
B.M.P. Bangalore-560024

21/5/2022

CIVIL Pro
Sig.....
Date.....
PMC
BANGALORE

Contractor

21.05.2022
Assistant Engineer

21/5/2022
Assistant Executive Engineer

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Side Wall										
		Bharath Nagara										
		Madeena Store Road (W0786)										
			Cum	2	3.80	0.23	0.23	0.23	0.60	1.05		
		Masjid-E-Uqba Back Side (W1036)										
			Cum	2	5.90	0.23	0.23	0.23	0.60	1.63		
		N.R Bike Point Beside (W0782)										
			Cum	2	7.20	0.23	0.23	0.23	0.60	1.99		
			Cum	2	7.30	0.23	0.23	0.23	0.60	2.01		
			Cum	2	5.60	0.23	0.23	0.23	0.60	1.55		
			Cum	2	5.00	0.23	0.23	0.23	0.60	1.38		
			Cum	2	5.00	0.23	0.23	0.23	0.60	1.38		
			Cum	2	4.70	0.23	0.23	0.23	0.60	1.30		
			Cum	2	5.10	0.23	0.23	0.23	0.60	1.41		
		Sameer Salon Road (W1425)										
			Cum	2	3.50	0.23	0.23	0.23	0.60	0.97		
			Cum	2	4.20	0.23	0.23	0.23	0.60	1.16		
		Bismillah Hotel Oppo. Road (W1469)										
			Cum	2	5.30	0.23	0.23	0.23	0.60	1.46		
		Trithwa Ashrama Road (W1435)										
			Cum	2	4.50	0.23	0.23	0.23	0.60	1.24		
			Cum	2	4.30	0.23	0.23	0.23	0.60	1.19		
		Anjanadri Layout										
		5th Main Road	Cum	2	6.30	0.23	0.23	0.23	0.60	1.74		
			Cum	2	6.20	0.23	0.23	0.23	0.60	1.71		
		W1038	Cum	2	6.90	0.23	0.23	0.23	0.60	1.90		
		Mount Hera English School Back Side (W1042)	Cum	2	6.40	0.23	0.23	0.23	0.60	1.77		26.83
								Sub Total		54.71		
		For Culvert Ramp										
		Bharath Nagara										
		Madeena Store Road (W0786)										
			Cum	2	3.80	0.50	0.50	0.50	0.15	0.57		
		Masjid-E-Uqba Back Side (W1036)										
			Cum	2	5.90	0.50	0.50	0.50	0.15	0.89		
		N.R Bike Point Beside (W0782)										
			Cum	2	7.20	0.50	0.50	0.50	0.15	1.08		
			Cum	2	7.30	0.50	0.50	0.50	0.15	1.10		
			Cum	2	5.60	0.50	0.50	0.50	0.15	0.84		
			Cum	2	5.00	0.50	0.50	0.50	0.15	0.75		
			Cum	2	5.00	0.50	0.50	0.50	0.15	0.75		
			Cum	2	4.70	0.50	0.50	0.50	0.15	0.71		
			Cum	2	5.10	0.50	0.50	0.50	0.15	0.77		
		Sameer Salon Road (W1425)										
			Cum	2	3.50	0.50	0.50	0.50	0.15	0.53		
			Cum	2	4.20	0.50	0.50	0.50	0.15	0.63		
		Bismillah Hotel Oppo. Road (W1469)										
			Cum	2	5.30	0.50	0.50	0.50	0.15	0.80		
		Trithwa Ashrama Road (W1435)										
			Cum	2	4.50	0.50	0.50	0.50	0.15	0.68		
			Cum	2	4.30	0.50	0.50	0.50	0.15	0.65		

10.71

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

CIVIL Pro
Sig.....
Date.....
BANGALORE

Contractor

24.05.2021
Assistant Engineer

Assistant Executive Engineer

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Anjanadri Layout										
		5th Main Road	Cum	2	6.30	0.50	0.50	0.50	0.15	0.95		
			Cum	2	6.20	0.45	0.45	0.45	0.15	0.84		
								Sub Total		12.49		
		For SSM Culvert										
		Bed Concrete										
		Amara Jyothi Layout Main Road (W0764)										
		2nd Cross Road										
			Cum	1	5.50	0.60	0.60	0.60	0.15	0.50		
		3rd Cross Road	Cum	1	6.10	0.60	0.60	0.60	0.15	0.55		
		4th Cross Road	Cum	1	6.90	0.60	0.60	0.60	0.15	0.62		
		6th Cross Road	Cum	1	4.40	0.60	0.60	0.60	0.15	0.40		
		7th Cross Road	Cum	1	6.20	0.60	0.60	0.60	0.15	0.56		
		8th Cross Road	Cum	1	5.75	0.60	0.60	0.60	0.15	0.52		
		Copping Concrete										
		Amara Jyothi Layout Main Road (W0764)										
		2nd Cross Road										
			Cum	2	5.50	0.45	0.45	0.45	0.10	0.50		
		3rd Cross Road	Cum	2	6.10	0.45	0.45	0.45	0.10	0.55		
		4th Cross Road	Cum	2	6.90	0.45	0.45	0.45	0.10	0.62		
		6th Cross Road	Cum	2	4.40	0.45	0.45	0.45	0.10	0.40		
		7th Cross Road	Cum	2	6.20	0.45	0.45	0.45	0.10	0.56		
		8th Cross Road	Cum	2	5.75	0.45	0.45	0.45	0.10	0.52		
								Sub Total		6.27		
									Total Executed Quantity	1349.70		
		modified Schedule B. Qty: 1349.70							Tender Quantity	1326.69		10797606.00
									Quantity Upto 125%	1349.70	8000.00	
Item no.04		Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Tonne							100.89		
		Vide Total executed Quantity from premeasuremet Page no. 24										
									Total Executed Qty	100.89		
		modified Schedule B. Qty: 100.89							Tender Quantity	99.30	93000.00	9383175.00
									Quantity upto 125%	100.89		
Item no.05		Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete. and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Anam Enclave										
		Urdu School Road (W1589)										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		

11.25

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

24/5/2022

CIVIL Pro Sig..... Date..... BMC BANGALORE

24.05.2022

Assistant Engineer

24/5/2022

Assistant exicutive Engineer

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
0.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	40.30		Sqm	1	10.30	0.75	0.75	0.75		7.73		
		Fathima Furniture Oppo. Road										
		North to South										
		RHS										
0.00	9.80		Sqm	1	9.80	0.75	0.75	0.75		7.35		
9.80	15.00		Sqm	1	5.20	0.75	0.75	0.75		3.90		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	40.50		Sqm	1	10.50	0.75	0.75	0.75		7.88		
		Fathima Furniture Beside Road										
		RHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	90.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90.00	105.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105.00	109.20		Sqm	1	4.20	0.90	0.90	0.90		3.78		
		M.F Bike Zone Oppo. Road										
		North to South										
		LHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	16.20		Sqm	1	1.20	0.90	0.90	0.90		1.08		
		Chikkanna Layout										
		4th Cross Road (W1259)										
		South to North										
		LHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60.00	75.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
75.00	90.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
90.00	105.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
105.00	120.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
120.00	135.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
135.00	150.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
150.00	165.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
165.00	180.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
180.00	195.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
195.00	210.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
210.00	225.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
225.00	240.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
240.00	255.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
255.00	270.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
270.00	279.60		Sqm	1	9.60	0.75	0.75	0.75		7.20		
		3rd Cross Road (W1257)										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60.00	75.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
75.00	90.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
90.00	105.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		

Assistant Executive Engineer, Byatarayanapura Sub Division, B.B.M.P. Bangalore-560024

18/6/22

Executive Engineer, (BTP), BBMP.

Assistant Executive Engineer, Byatarayanapura Sub Division, B.B.M.P. Bangalore-560024

18/06/22

Executive Engineer, (BTP), BBMP.

450.66

CIVIL Pro Sig..... Date..... PMC BANGALORE

Contactor

18.06.2022

Assistant Engineer

Assistant executive Engineer

Scanned with CamScanner

Ward No 06)

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
0.00	120.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
120.00	135.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
135.00	150.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
150.00	165.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
165.00	180.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
180.00	195.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
195.00	210.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
210.00	225.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
225.00	240.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
240.00	255.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
255.00	270.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
270.00	285.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
285.00	286.80		Sqm	1	1.80	0.75	0.75	0.75		1.35		
		Sadique Layout										
		3rd Cross Road (W1543)										
		North to South										
		LHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	38.80		Sqm	1	8.80	0.75	0.75	0.75		6.60		
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	35.00		Sqm	1	5.00	0.75	0.75	0.75		3.75		
		3rd Cross Road (W1543)										
		North to South										
		LHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60.00	70.80		Sqm	1	10.80	0.75	0.75	0.75		8.10		
		4th Cross Road (W1555)										
		South to North										
		LHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60.00	75.50		Sqm	1	15.50	0.75	0.75	0.75		11.63		
		5th Cross Road (W1559)										
		South to North										
		LHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	29.50		Sqm	1	14.50	0.90	0.90	0.90		13.05		
29.50	40.00		Sqm	1	10.50	0.75	0.75	0.75		7.88		
40.00	55.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
55.00	70.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
70.00	75.50		Sqm	1	5.50	0.75	0.75	0.75		4.13		
		6th Cross Road (W1563)										
		South to North										
		LHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		

416.48

Assistant Executive Engineer Byatarayanapura Sub Division B.B.M.P Bangalore-560092

Assistant Executive Engineer Byatarayanapura Sub Division B.B.M.P Bangalore-560092

CIVIL Pro Sig..... Date..... PMC BANGALORE

18.06.2021

Assistant Engineer

Assistant executive Engineer

Scanned with CamScanner

MEASUREMENT SHEET
First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
75.00	90.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90.00	105.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105.00	115.70		Sqm	1	10.70	0.90	0.90	0.90		9.63		
		Star Clinic Beside Road (W1513)										
		North to South										
		LHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	41.00		Sqm	1	11.00	0.90	0.90	0.90		9.90		
		Al Hadi Chicken Centre Oppo.										
		South to North										
		LHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	43.30		Sqm	1	13.30	0.90	0.90	0.90		11.97		
		Masjid-E-Uqba Back Side										
		East to West										
		RHS										
0.00	12.00		Sqm	1	12.00	0.75	0.75	0.75		9.00		
12.00	20.00	Old BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
20.00	25.40	Culvert	Sqm	1	0.00	0.75	0.75	0.75		0.00		
25.40	32.80	Old BS Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
32.80	45.00		Sqm	1	12.20	0.75	0.75	0.75		9.15		
45.00	53.90		Sqm	1	8.90	0.75	0.75	0.75		6.68		
53.90	68.20	Old BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
68.20	74.80		Sqm	1	6.60	0.75	0.75	0.75		4.95		
74.80	79.80	Old BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
79.80	90.00		Sqm	1	10.20	0.75	0.75	0.75		7.65		
90.00	105.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
105.00	113.50		Sqm	1	8.50	0.75	0.75	0.75		6.38		
		LHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	73.30		Sqm	1	13.30	0.90	0.90	0.90		11.97		
73.30	79.20	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
79.20	86.00	Old BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
86.00	100.00		Sqm	1	14.00	0.90	0.90	0.90		12.60		
100.00	115.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
115.00	125.00		Sqm	1	10.00	0.90	0.90	0.90		9.00		
		Masjid-E-Uqba (W1493)										
		North to South										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	25.20		Sqm	1	10.20	0.90	0.90	0.90		9.18		
		Masjid-E-Uqba (W1493)										
		LHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	25.50		Sqm	1	10.50	0.90	0.90	0.90		9.45		

Executive Engineer, (BTP), BBMP.

CgRc 20/06

Assistant Executive Engineer Byatarayanapura Sub Division B.B.M.P Bangalore-560024

327.75

CIVIL Pro Sig..... Date..... PMC BANGALORE

20.06.22
Assistant Engineer

Assistant executive Engineer

Scanned with CamScanner

(Ward No 06)

MEASUREMENT SHEET
First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		W1038										
		LHS										
		West to East										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	76.80		Sqm	1	1.80	0.90	0.90	0.90		1.62		
		Mount Hera English School Back										
		LHS										
		West to East										
0.00	8.00	BS Slab	Sqm	1	8.00	0.90	0.90	0.90		7.20		
8.00	17.70		Sqm	1	0.00	0.00	0.00	0.00		0.00		
17.70	32.70		Sqm	1	15.00	0.90	0.90	0.90		13.50		
32.70	47.70		Sqm	1	15.00	0.90	0.90	0.90		13.50		
47.70	62.70		Sqm	1	15.00	0.90	0.90	0.90		13.50		
62.70	67.70		Sqm	1	5.00	0.90	0.90	0.90		4.50		
		Mount Hera English School Road (W1515)										
		LHS										
0.00	12.30	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
12.30	24.50		Sqm	1	12.20	0.90	0.90	0.90		10.98		
24.50	31.40	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
31.40	46.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
46.40	56.70		Sqm	1	10.30	0.90	0.90	0.90		9.27		
56.70	63.10	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
		Amara Jyothi Layout Main Road										
		East to West										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	23.20	Culvert	Sqm	0	0.00	0.75	0.75	0.75		0.00		
23.20	35.70		Sqm	1	12.50	0.75	0.75	0.75		9.38		
35.70	47.80	Old BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
47.80	53.50	Culvert	Sqm	1	0.00	0.75	0.75	0.75		0.00		
53.50	65.00		Sqm	1	11.50	0.75	0.75	0.75		8.63		
65.00	78.40		Sqm	1	13.40	0.75	0.75	0.75		10.05		
78.40	83.60	Culvert	Sqm	0	0.00	0.75	0.75	0.75		0.00		
83.60	95.00		Sqm	1	11.40	0.75	0.75	0.75		8.55		
95.00	109.50		Sqm	1	14.50	0.75	0.75	0.75		10.88		
109.50	161.00	No Work	Sqm	0	0.00	0.75	0.75	0.75		0.00		
161.00	165.80	Old BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
165.80	174.50		Sqm	1	8.70	0.75	0.75	0.75		6.52		
174.50	178.70	Culvert	Sqm	0	0.00	0.75	0.75	0.75		0.00		
178.70	190.00		Sqm	1	11.30	0.75	0.75	0.75		8.48		
190.00	205.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
205.00	220.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
220.00	229.50		Sqm	1	9.50	0.75	0.75	0.75		7.13		
229.50	234.20	Culvert	Sqm	0	0.00	0.75	0.75	0.75		0.00		
234.20	245.00		Sqm	1	10.80	0.75	0.75	0.75		8.10		
245.00	258.80		Sqm	1	13.80	0.75	0.75	0.75		10.35		
258.80	264.40	Culvert	Sqm	0	0.00	0.75	0.75	0.75		0.00		
264.40	280.00		Sqm	1	15.60	0.75	0.75	0.75		11.70		
280.00	284.60		Sqm	1	4.60	0.75	0.75	0.75		3.45		

292.02

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

CIVIL Pro
Sig.....
Date.....
BANGALORE

Contactor PMC

20.06.22
Assistant Engineer

Assistant Executive Engineer

Scanned with CamScanner

Ward No 06)

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Bharath Nagara										
		N.R Bike Point Beside (W0782)										
		East to West										
		RHS										
0.00	6.60	Old BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
6.60	15.00		Sqm	1	8.40	0.75	0.75	0.75		6.30		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60.00	75.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
75.00	90.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
90.00	105.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
105.00	115.50		Sqm	1	10.50	0.75	0.75	0.75		7.88		
		LHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	24.90		Sqm	1	9.90	0.75	0.75	0.75		7.43		
24.90	29.90	Culvert	Sqm	0	0.00	0.75	0.75	0.75		0.00		
29.90	42.00		Sqm	1	12.10	0.75	0.75	0.75		9.08		
42.00	55.60		Sqm	1	13.60	0.75	0.75	0.75		10.20		
55.60	60.30	Culvert	Sqm	0	0.00	0.75	0.75	0.75		0.00		
60.30	75.00		Sqm	1	14.70	0.75	0.75	0.75		11.03		
75.00	85.40		Sqm	1	10.40	0.75	0.75	0.75		7.80		
85.40	90.50	Culvert	Sqm	0	0.00	0.75	0.75	0.75		0.00		
90.50	100.80		Sqm	1	10.30	0.75	0.75	0.75		7.73		
100.80	115.50	Old BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
		Cross Road 1 (W1185)										
		North to South										
		RHS										
0.00	15.00	Old BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
15.00	20.50	Old BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
		Cross Road 2 (W1193)										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	28.00		Sqm	1	13.00	0.75	0.75	0.75		9.75		
		Cross Road 3 (W1197)										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	27.00		Sqm	1	12.00	0.75	0.75	0.75		9.00		
		Cross Road 5 (W1183)										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	35.50		Sqm	1	5.50	0.75	0.75	0.75		4.13		
		R A Store Oppo. Road (W0966)										
		East to West										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	24.50		Sqm	1	9.50	0.75	0.75	0.75		7.13		
		Sameer Salon Road (W1425)										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		

243.68

CIVIL Pro Sig..... Date..... PMC BANGALORE

Assistant Executive Engineer Byatarayanapura Sub Division B.B.M.P Bangalore-560024

22.06.22

Assistant Engineer

Assistant executive Engineer 20/06

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
0.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60.00	75.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
75.00	90.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
90.00	105.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
105.00	120.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
120.00	130.20		Sqm	1	10.20	0.75	0.75	0.75		7.65		
		M S Pharma Oppo. Road (W1441)										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	50.50		Sqm	1	5.50	0.75	0.75	0.75		4.13		
		Cross Road 1 (W0982)										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	32.20		Sqm	1	2.20	0.75	0.75	0.75		1.65		
		Cross Road 2 (W0978)										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	28.70		Sqm	1	13.70	0.75	0.75	0.75		10.28		
		P K Fruits Road (W1461)										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60.00	74.50		Sqm	1	14.50	0.75	0.75	0.75		10.88		
		Bismillah Hotel Oppo. Road										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60.00	72.50		Sqm	1	12.50	0.75	0.75	0.75		9.38		
		Trithwa Ashrama Road (W1435)										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	21.80		Sqm	1	6.80	0.90	0.90	0.90		6.12		
21.80	26.30	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
26.30	40.00		Sqm	1	13.70	0.90	0.90	0.90		12.33		
40.00	50.90		Sqm	1	10.90	0.90	0.90	0.90		9.81		
50.90	55.20	Culvert	Sqm	1	0.00	1.20	1.20	1.20		0.00		
55.20	66.90		Sqm	1	11.70	1.20	1.20	1.20		14.04		
66.90	80.00		Sqm	1	13.10	1.20	1.20	1.20		15.72		
80.00	95.00		Sqm	1	15.00	1.20	1.20	1.20		18.00		
95.00	103.00		Sqm	1	8.00	1.20	1.20	1.20		9.60		

379.32

CIVIL Pro Sig..... Date..... BANGALORE

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

22.06.2022
Assistant Engineer

Assistant Executive Engineer

Scanned with CamScan

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		S K Creative Interiors Road										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	90.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90.00	100.50		Sqm	1	10.50	0.90	0.90	0.90		9.45		
		South to North										
		RHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	90.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90.00	93.50		Sqm	1	3.50	0.90	0.90	0.90		3.15		
		Bharath Store (W1411)										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	23.50		Sqm	1	8.50	0.90	0.90	0.90		7.65		
23.50	25.50	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
25.50	40.00		Sqm	1	14.50	0.90	0.90	0.90		13.05		
40.00	52.90		Sqm	1	12.90	0.90	0.90	0.90		11.61		
52.90	60.00	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	88.30		Sqm	1	13.30	0.90	0.90	0.90		11.97		
		Global Presenting Road (W1403)										
		South to North										
		RHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	84.60		Sqm	1	9.60	0.90	0.90	0.90		8.64		
		Shalimar Products Road (W1397)										
		North to South										
		RHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	80.50		Sqm	1	5.50	0.90	0.90	0.90		4.95		
		R L Provision Store Road (W1387)										
		South to North										
		RHS										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		

CIVIL Pro Sig..... Date..... PMC BANGALORE

24/06

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

24.06.2022
Assistant Engineer

461-97

24/06
Assistant executive Engineer

Scanned with CamScanner

(Ward No 06)

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
2.00	76.00		Sqm	1	1.00	0.90	0.90	0.90		0.90		
		Madeena Store Road (W0786)										
		East to West										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60.00	75.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
75.00	90.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
90.00	105.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
105.00	115.60		Sqm	1	10.60	0.75	0.75	0.75		7.95		
115.60	130.00		Sqm	1	14.40	0.90	0.90	0.90		12.96		
130.00	145.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
145.00	160.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
160.00	175.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
175.00	190.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
190.00	205.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
205.00	220.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
220.00	235.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
235.00	250.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
250.00	265.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
265.00	280.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
280.00	285.20		Sqm	1	5.20	0.90	0.90	0.90		4.68		
		N R Bike Point Oppo. Road										
		West to East										
		LHS										
0.00	11.80		Sqm	1	11.80	0.90	0.90	0.90		10.62		
11.80	16.00	Culvert										
16.00	30.00		Sqm	1	14.00	0.90	0.90	0.90		12.60		
30.00	40.90		Sqm	1	10.90	0.90	0.90	0.90		9.81		
40.90	45.00	Culvert										
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	69.70		Sqm	1	9.70	0.90	0.90	0.90		8.73		
69.70	74.80	Culvert										
74.80	90.00		Sqm	1	15.20	0.90	0.90	0.90		13.68		
90.00	105.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105.00	120.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
120.00	130.50		Sqm	1	10.50	0.90	0.90	0.90		9.45		
		Anjanadri Layout										
		5th Main Road										
		East to West										
		LHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	26.50		Sqm	1	11.50	0.75	0.75	0.75		8.63		
26.50	32.70	Culvert	Sqm	1	0.00	0.75	0.75	0.75		0.00		
32.70	45.00		Sqm	1	12.30	0.75	0.75	0.75		9.23		
45.00	57.90		Sqm	1	12.90	0.75	0.75	0.75		9.68		
		Cross Road 1										
		South to North										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		

04/13

44.66

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

CIVIL Pro
Sig.....
Date.....
BANGALORE

Assistant Engineer 24.06.2022

Assistant executive Engineer 24/06

Scanned with CamScan

(Ward No 06)

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
			Sqm	1	10.10	0.75	0.75	0.75		7.58		
		LHS										
			Sqm	1	15.00	0.75	0.75	0.75		11.25		
0.00	15.00		Sqm	1	6.50	0.75	0.75	0.75		4.88		
15.00	21.50											
		Cross Road 2										
		South to North										
		RHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	24.50		Sqm	1	9.50	0.75	0.75	0.75		7.13		
		LHS										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	24.50		Sqm	1	9.50	0.75	0.75	0.75		7.13		
		Missing Cover Slab	Sqm	12	0.90	0.60	0.60	0.60		6.48	660.2	
										Total Executed Quantity	3090.71	
										Tender Quantity	2936.40	6181420
										Quantity upto 125%	3090.71	2000.00	6181410.00

Assistant Executive Engineer Byatarayanapura Sub Division B.B.M.P Bangalore-560024

24.06.22

Executive Engineer (BTP), BBMP. 24/6/22

modified schedule B. Qty 3090.71

Item no.06 Providing and Fixing pre cast covering/Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift, transportation etc ,complete. and as per the directions of the Engineer-in-charge of the work

Measurements taken on

Bharath Nagara									
Madeena Store Road (W0786)									
	Sqm	1	3.80	1.50	1.50	1.50		5.70	
Masjid-E-Uqba Back Side (W1036)									
	Sqm	1	5.90	1.80	1.80	1.80		10.62	
N.R Bike Point Beside (W0782)									
	Sqm	1	7.20	1.20	1.20	1.20		8.64	
	Sqm	1	7.30	1.20	1.20	1.20		8.76	
	Sqm	1	5.60	1.20	1.20	1.20		6.72	
	Sqm	1	5.00	1.20	1.20	1.20		6.00	
	Sqm	1	5.00	1.20	1.20	1.20		6.00	
	Sqm	1	4.70	1.20	1.20	1.20		5.64	
	Sqm	1	5.10	1.20	1.20	1.20		6.12	
Sameer Salon Road (W1425)									
	Sqm	1	3.50	1.20	1.20	1.20		4.20	
	Sqm	1	4.20	1.20	1.20	1.20		5.04	
Bismillah Hotel Oppo. Road (W1469)									
	Sqm	1	5.30	1.20	1.20	1.20		6.36	
Trithwa Ashrama Road (W1435)									
	Sqm	1	4.50	1.20	1.20	1.20		5.40	
	Sqm	1	4.30	1.20	1.20	1.20		5.16	
Anjanadri Layout									
	Sqm	1	6.30	1.20	1.20	1.20		7.56	
	Sqm	1	6.20	1.20	1.20	1.20		7.44	
W1038	Sqm	1	6.90	1.20	1.20	1.20		8.28	
Mount Hera English School Back Side (W1042)	Sqm	1	6.40	1.20	1.20	1.20		7.68	
Amara Jyothi Layout Main Road (W0764)									
2nd Cross Road									
	Sqm	1	5.50	1.50	1.50	1.50		8.25	
3rd Cross Road	Sqm	1	6.10	1.50	1.50	1.50		9.15	

Executive Engineer, (BTP), BBMP.

138.72

Assistant Executive Engineer Byatarayanapura Sub Division B.B.M.P Bangalore-560024

30.06.2022

Assistant Engineer

Assistant executive Engineer 30/06

CIVIL Pro Sig..... Date..... PMC BANGALORE

Contractor

Scanned with CamScanner

(Ward No 06)

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		4th Cross Road	Sqm	1	6.90	1.50	1.50	1.50		10.35		
		6th Cross Road	Sqm	1	4.40	1.50	1.50	1.50		6.60		
		7th Cross Road	Sqm	1	6.20	1.50	1.50	1.50		9.30		
		8th Cross Road	Sqm	1	5.75	1.50	1.50	1.50		8.63	34.88	
									Total Executed Quantity	173.60		
									Modified Shedule-B Quantity	173.60		
									Now to be paid Quantity	173.60	5500.00	954175.00

Item no.07 Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete. and as per the directions of the Engineer-in-charge of the work

Measurements taken on

		Amara Jyothi Layout Main Road (W0764)										
		East to West										
		RHS										
0.00	15.00		m	1	15.00					15.00		
15.00	23.20	Culvert	m	1	0.00					0.00		
23.20	35.70		m	1	12.50					12.50		
35.70	47.80		m	1	12.10					12.10		
47.80	53.50	Culvert	m	1	0.00					0.00		
53.50	65.00		m	1	11.50					11.50		
65.00	78.40		m	1	13.40					13.40		
78.40	83.60	Culvert	m	1	0.00					0.00		
83.60	95.00		m	1	11.40					11.40		
95.00	109.50		m	1	14.50					14.50		
109.50	161.00	No Work	m	1	0.00					0.00		
161.00	165.80	No Kerb	m	1	0.00					0.00		
165.80	174.50		m	1	8.70					8.70		
174.50	178.70	Culvert	m	1	0.00					0.00		
178.70	190.00		m	1	11.30					11.30		
190.00	205.00		m	1	15.00					15.00		
205.00	220.00		m	1	15.00					15.00		
220.00	229.50		m	1	9.50					9.50		
229.50	234.20	Culvert	m	1	0.00					0.00		
234.20	245.00		m	1	10.80					10.80		
245.00	258.80		m	1	13.80					13.80		
258.80	264.40	Culvert	m	1	0.00					0.00		
264.40	280.00		m	1	15.60					15.60		
280.00	284.60		m	1	4.60					4.60		
		Mount Hera English School Road (W1515)										
		LHS								15.00		
0.00	15.00		m	1	15.00					12.20		
12.30	24.50		m	1	12.20					0.00		
24.50	31.40	Culvert	m	1	0.00					15.00		
31.40	46.40		m	1	15.00					10.30		
46.40	56.70		m	1	10.30					0.00		
56.70	63.10	Culvert	m	1	0.00					15.00		
63.10	78.10		m	1	15.00					15.00		
78.10	93.10		m	1	15.00					9.30		
93.10	102.40		m	1	9.30							
			m						Total Length	286.50		
			Nos						Length/0.45	637.00		
									Total Executed Quantity	637.00		
									Modified Shedule-B Quantity	637.00		
									Now to be paid Quantity	637.00	450.00	286650.00

Executive Engineer, (BTP), BBMP.

Assistant Executive Engineer, Byatarayanapura Sub Division, B.B.M.P Bangalore-560024

CIVIL Pro Sig..... Date..... PMC BANGALORE

30-06-2022

Assistant Engineer

Assistant executive Engineer

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Item no.08 Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour Complete as per specifications and directions of the Engineer in charge.										
Measurements taken on		Amara Jyothi Layout Main Road (W0764)										
		East to West										
		RHS										
0.00	15.00		Sqm	1	15.00				0.40	6.00		
15.00	23.20	Culvert	Sqm	1	0.00				0.40	0.00		
23.20	35.70		Sqm	1	12.50				0.40	5.00		
35.70	47.80		Sqm	1	12.10				0.40	4.84		
47.80	53.50	Culvert	Sqm	1	0.00				0.40	0.00		
53.50	65.00		Sqm	1	11.50				0.40	4.60		
65.00	78.40		Sqm	1	13.40				0.40	5.36		
78.40	83.60	Culvert	Sqm	1	0.00				0.40	0.00		
83.60	95.00		Sqm	1	11.40				0.40	4.56		
95.00	109.50		Sqm	1	14.50				0.40	5.80		
109.50	161.00	No Work	Sqm	1	0.00				0.40	0.00		
161.00	165.80	No Kerb	Sqm	1	0.00				0.40	0.00		
165.80	174.50		Sqm	1	8.70				0.40	3.48		
174.50	178.70	Culvert	Sqm	1	0.00				0.40	0.00		
178.70	190.00		Sqm	1	11.30				0.40	4.52		
190.00	205.00		Sqm	1	15.00				0.40	6.00		
205.00	220.00		Sqm	1	15.00				0.40	6.00		
220.00	229.50		Sqm	1	9.50				0.40	3.80		
229.50	234.20	Culvert	Sqm	1	0.00				0.40	0.00		
234.20	245.00		Sqm	1	10.80				0.40	4.32		
245.00	258.80		Sqm	1	13.80				0.40	5.52		
258.80	264.40	Culvert	Sqm	1	0.00				0.40	0.00		
264.40	280.00		Sqm	1	15.60				0.40	6.24		
280.00	284.60		Sqm	1	4.60				0.40	1.84		
		Mount Hera English School Road (W1515)										
		LHS										
0.00	15.00		Sqm	1	15.00				0.40	6.00		
12.30	24.50		Sqm	1	12.20				0.40	4.88		
24.50	31.40	Culvert	Sqm	1	0.00				0.40	0.00		
31.40	46.40		Sqm	1	15.00				0.40	6.00		
46.40	56.70		Sqm	1	10.30				0.40	4.12		
56.70	63.10	Culvert	Sqm	1	0.00				0.40	0.00		
63.10	78.10		Sqm	1	15.00				0.40	6.00		
78.10	93.10		Sqm	1	15.00				0.40	6.00		
93.10	102.40		Sqm	1	9.30				0.40	3.72		
										114.60		
										Total Executed Quantity	**114.60**	
										Modified Shedule-B Quantity	**114.60**	
										Now to be paid Quantity	**114.60**	**100.00**	**11460.00**
		Item no.09 Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 25 to 29								3018.14		
										Total Executed Quantity	**3018.14**	
										Modified Shedule-B Quantity	**3018.14**	
										Now to be paid Quantity	**3018.14**	**60.00**	**181089.00**
		Item no.10 Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications and as per the directions of the Engineer-in-charge of the work										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 30 to 34								6622.05		
										Total Executed Quantity	**6622.05**	
										Modified Shedule-B Quantity	**6622.05**	
										Now to be paid Quantity	**6622.05**	**7.00**	**46355.00**

Assistant Executive Engineer
Bangalore South Sub Division
BBMP

CIVIL Pro
Sig.....
Date.....
BANGALORE

Contractor

PMC

Assistant Engineer 04.01.2022

Assistant executive Engineer

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Description of Item	Unit	No	Length (m)	Breadth B1	B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Drainage To Item no.11 Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications and as per the directions of the Engineer-in-charge of the work										
	Cum									
Vide Total executed Quantity from premeasuremet Page no. 35 to 39								993.31		
								Total Executed Quantity 993.31		2185282
								Modified Shedule-B Quantity 993.31		
								Now to be paid Quantity 993.31	2200.00	2185275.00
Item no.12 Providing and Constructing dry lean cement concrete mix CC1:5:10 Base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @ 0.58cum over a prepared sub-base coarse and fine aggregate conforming to IS: 383-2016, aggregate cement ratio not to exceed 15:1. Aggregate gradation after blending to be as per Table 600-1, optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver with electronic sensor, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications and as per the directions of the Engineer-in-charge of the work										
	Cum									
Vide Total executed Quantity from premeasuremet Page no. 40 to 44								1012.42		
								Total Executed Quantity 1012.42		4753374.00
								Modified Shedule-B Quantity 1012.42		
								Now to be paid Quantity 1012.42	4700.00	4758359.00
Item no.13 Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, using a grade concrete M30 over a prepared base with OPC coarse aggregate @ 0.69cum fine aggregate @ 0.46cum,coarse and fine aggregate confirming to IS:383-2016,with superplastisiser @3lts confirming to IS9103-2008mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine,and curing including cost of all materials,labour,hire chargedof machines,all lead and lift charges etc., complete as per specifications. -and as per the directions of the Engineer-in-charge of the work										
Measurements taken on										
		Sadique Layout Fathima Furniture Oppo. Road (W1579) South to North								
0.00	9.80		Cum	1	9.80	4.95	4.70	4.83	0.15	7.09
9.80	15.00		Cum	1	5.20	5.60	5.35	5.48	0.15	4.27
15.00	30.00		Cum	1	15.00	5.35	5.45	5.40	0.15	12.15
30.00	38.90		Cum	1	8.90	5.45	5.50	5.48	0.15	7.31
		Cross Road 1 (W1062) East to West								
0.00	15.00		Cum	1	15.00	6.40	6.45	6.43	0.15	14.46
15.00	29.50		Cum	1	14.50	6.45	6.30	6.38	0.15	13.87
		Cross Road 2 (W1060) East to West								
0.00	15.00		Cum	1	15.00	6.10	6.30	6.20	0.15	13.95
15.00	30.00		Cum	1	15.00	6.30	5.70	6.00	0.15	13.50
30.00	37.80		Cum	1	7.80	5.70	5.60	5.65	0.15	6.61
		3rd Cross Road (W1543) North to South								
0.00	15.00		Cum	1	15.00	6.25	5.80	6.03	0.15	13.56
15.00	30.00		Cum	1	15.00	5.80	6.00	5.90	0.15	13.28
30.00	35.00		Cum	1	5.00	6.00	6.00	6.00	0.15	4.50
35.00	38.80		Cum	1	3.80	6.80	6.80	6.80	0.15	3.88
0.00	5.30		Cum	1	5.30	5.30	5.40	5.35	0.15	4.25
5.30	15.00		Cum	1	9.70	4.40	5.30	4.85	0.15	7.06
15.00	30.00		Cum	1	15.00	5.30	5.75	5.53	0.15	12.43
30.00	45.00		Cum	1	15.00	5.75	5.30	5.53	0.15	12.43
45.00	60.00		Cum	1	15.00	5.30	4.70	5.00	0.15	11.25

Assistant Executive Engineer Byatarayanapura Sub Division B.B.M.P. Bangalore-560024

Executive Engineer, (BTP), BBMP.

175.83

CIVIL Pro Sig..... Date..... BANGALORE

04.04.2022
Assistant Engineer

04/07
Assistant executive Engineer

Scanned with CamScanner

MEASUREMENT SHEET
First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
0.00	75.00		Cum	1	15.00	4.70	4.40	4.55	0.15	10.24		
75.00	76.10		Cum	1	1.10	4.40	4.40	4.40	0.15	0.73		
		4th Cross Road (W1555) South to North										
0.00	15.00		Cum	1	15.00	4.30	4.45	4.38	0.15	9.84		
15.00	30.00		Cum	1	15.00	4.45	4.50	4.48	0.15	10.07		
30.00	33.80		Cum	1	3.80	4.50	4.35	4.43	0.15	2.52		
33.80	37.20		Cum	1	3.40	5.00	5.00	5.00	0.15	2.55		
37.20	45.00		Cum	1	7.80	4.20	4.65	4.43	0.15	5.18		
45.00	60.00		Cum	1	15.00	4.65	4.65	4.65	0.15	10.46		
60.00	65.20		Cum	1	5.20	4.65	4.50	4.58	0.15	3.57		
65.20	74.50		Cum	1	9.30	3.75	4.05	3.90	0.15	5.44		
		5th Cross Road (W1559) South to North										
0.00	12.50		Cum	1	12.50	3.40	3.90	3.65	0.15	6.84		
12.50	19.80		Cum	1	7.30	4.80	4.50	4.65	0.15	5.09		
19.80	26.50		Cum	1	6.70	5.20	5.40	5.30	0.15	5.33		
26.50	35.00		Cum	1	8.50	4.75	4.35	4.55	0.15	5.80		
35.00	50.00		Cum	1	15.00	4.35	3.50	3.93	0.15	8.83		
50.00	65.00		Cum	1	15.00	3.50	3.50	3.50	0.15	7.88		
65.00	75.50		Cum	1	10.50	3.50	2.55	3.03	0.15	4.76		
		5th A Cross Road (W1559) North to South										
0.00	10.50		Cum	1	10.50	5.20	6.00	5.60	0.15	8.82		
10.50	20.00		Cum	1	9.50	2.80	2.70	2.75	0.15	3.92		
		Royal Fabricators Road (W1571) North to South										
0.00	15.00		Cum	1	15.00	5.50	5.95	5.73	0.15	12.88		
15.00	30.00		Cum	1	15.00	5.95	6.00	5.98	0.15	13.44		
30.00	41.30		Cum	1	11.30	6.00	4.90	5.45	0.15	9.24		
		Star Clinic Beside Road (W1513) North to South										
0.00	15.00		Cum	1	15.00	5.00	4.80	4.90	0.15	11.03		
15.00	30.00		Cum	1	15.00	4.80	5.00	4.90	0.15	11.03		
30.00	41.00		Cum	1	11.00	5.00	4.15	4.58	0.15	7.55		
		Al Hadi Chicken Centre Oppo. Road (W1521) South to North										
0.00	15.00		Cum	1	15.00	4.45	4.90	4.68	0.15	10.52		
15.00	30.00		Cum	1	15.00	4.90	5.05	4.98	0.15	11.19		
30.00	43.00		Cum	1	13.00	5.05	5.40	5.23	0.15	10.19		
		Bharath Nagara N.R Bike Point Beside (W0782) East to West										
0.00	15.00		Cum	1	15.00	5.15	5.30	5.23	0.15	11.76		
15.00	30.00		Cum	1	15.00	5.30	5.20	5.25	0.15	11.81		
30.00	45.00		Cum	1	15.00	5.20	5.30	5.25	0.15	11.81		
45.00	60.00		Cum	1	15.00	5.30	5.30	5.30	0.15	11.93		
60.00	75.00		Cum	1	15.00	5.30	5.40	5.35	0.15	12.04		
75.00	90.00		Cum	1	15.00	5.40	5.30	5.35	0.15	12.04		
90.00	105.00		Cum	1	15.00	5.30	5.30	5.30	0.15	11.93		
105.00	120.00		Cum	1	15.00	5.30	5.10	5.20	0.15	11.70		
120.00	121.00		Cum	1	1.00	5.10	5.10	5.10	0.15	0.77		
121.00	127.00		Cum	1	6.00	6.10	6.10	6.10	0.15	5.49		

Executive Engineer (BTP), BBMP.

3/6/19

AFC 06/07

Assistant Executive Engineer
Byatarayanapura
B.B.M.P Bangalore

CIVIL Pro Sig..... Date..... BMC BANGALORE

Contactor

06.04.2022
Assistant Engineer

Assistant executive Engineer 6/6/07

Scanned with CamScanner

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Cross Road 1 (W1185)										
		North to South										
0.00	15.00		Cum	1	15.00	5.30	5.30	5.30	0.15	11.93		
15.00	20.50		Cum	1	5.50	5.30	5.30	5.30	0.15	4.37		
20.50	24.50		Cum	1	4.00	2.50	2.50	2.50	0.15	1.50		
		Cross Road 2 (W1193)										
		North to South										
0.00	15.00		Cum	1	15.00	5.35	5.40	5.38	0.15	12.09		
15.00	28.00		Cum	1	13.00	5.40	4.80	5.10	0.15	9.95		
		Cross Road 3 (W1197)										
		North to South										
0.00	15.00		Cum	1	15.00	4.50	5.15	4.83	0.15	10.86		
15.00	18.60		Cum	1	3.60	5.15	5.15	5.15	0.15	2.78		
18.60	23.50		Cum	1	4.90	3.40	3.40	3.40	0.15	2.50		
23.50	27.00		Cum	1	3.50	5.15	5.10	5.13	0.15	2.69		
		Cross Road 4 (W1201)										
		North to South										
0.00	8.80		Cum	1	8.80	5.95	6.00	5.98	0.15	7.89		
8.80	15.00		Cum	1	6.20	4.30	5.10	4.70	0.15	4.37		
15.00	27.30		Cum	1	12.30	5.10	4.90	5.00	0.15	9.23		
		Cross Road 5 (W1183)										
		North to South										
0.00	15.00		Cum	1	15.00	5.10	5.00	5.05	0.15	11.36		
15.00	30.00		Cum	1	15.00	5.00	5.00	5.00	0.15	11.25		
30.00	34.00		Cum	1	4.00	5.00	4.90	4.95	0.15	2.97		
		R A Store Oppo. Road (W0966)										
		East to West										
0.00	15.00		Cum	1	15.00	3.60	3.80	3.70	0.15	8.33		
15.00	24.50		Cum	1	9.50	3.80	3.90	3.85	0.15	5.49		
		Sameer Salon Road (W1425)										
		South to North										
0.00	4.20		Cum	1	4.20	3.60	3.60	3.60	0.15	2.27		
4.20	15.00		Cum	1	10.80	2.60	3.30	2.95	0.15	4.78		
15.00	30.00		Cum	1	15.00	3.30	3.60	3.45	0.15	7.76		
30.00	45.00		Cum	1	15.00	3.60	3.70	3.65	0.15	8.21		
45.00	60.00		Cum	1	15.00	3.70	3.80	3.75	0.15	8.44		
60.00	62.20		Cum	1	2.20	3.80	3.80	3.80	0.15	1.25		
62.20	63.40	Culvert	Cum	1	0.00	3.80	5.30	4.55	0.15	0.00		
63.40	67.00		Cum	1	3.60	3.80	3.80	3.80	0.15	2.05		
67.00	80.00		Cum	1	13.00	3.80	4.00	3.90	0.15	7.61		
80.00	95.00		Cum	1	15.00	4.00	3.90	3.95	0.15	8.89		
95.00	110.00		Cum	1	15.00	3.90	3.70	3.80	0.15	8.55		
110.00	125.00		Cum	1	15.00	3.70	3.90	3.80	0.15	8.55		
125.00	129.00		Cum	1	4.00	3.90	3.90	3.90	0.15	2.34		
		M S Pharma Oppo. Road (W1441										
		North to South										
0.00	15.00		Cum	1	15.00	3.80	3.40	3.60	0.15	8.10		
15.00	30.00		Cum	1	15.00	3.40	3.80	3.60	0.15	8.10		
30.00	45.00		Cum	1	15.00	3.80	3.80	3.80	0.15	8.55		
45.00	53.10		Cum	1	8.10	3.80	3.80	3.80	0.15	4.62		
		Cross Road 2 (W0982)										
		East to West										
0.00	15.00		Cum	1	15.00	3.70	3.60	3.65	0.15	8.21		
15.00	30.00		Cum	1	15.00	3.60	3.60	3.60	0.15	8.10		
30.00	42.90		Cum	1	12.90	3.60	3.80	3.70	0.15	7.16		

243.08

CIVIL Pro Sig..... Date..... BANGALORE

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

Contactor

Assistant Engineer 08.04.2022

Assistant executive Engineer

Scanned with CamScanner

First and Final Bill

Ward No 06)

MEASUREMENT SHEET

First and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Cross Road 1 (W0978)										
		East to West										
			Cum	1	15.00	3.40	3.40	3.40	0.15	7.65		
0.00	15.00		Cum	1	8.10	3.40	3.40	3.40	0.15	4.13		
15.00	23.10		Cum	1	5.60	1.90	1.90	1.90	0.15	1.60		
23.10	28.70											
		Inspire Public School Oppo. Road (W0990)										
		West to East										
			Cum	1	15.00	3.90	4.60	4.25	0.15	9.56		
0.00	15.00		Cum	1	5.00	4.60	4.85	4.73	0.15	3.54		
15.00	20.00											
		Cross Road 2 (W0984)										
		East to West										
			Cum	1	15.00	4.80	4.90	4.85	0.15	10.91		
0.00	15.00		Cum	1	4.50	4.90	5.00	4.95	0.15	3.34		
15.00	19.50											
		Cross Road 3 (W0984)										
		West to East										
			Cum	1	15.00	4.35	4.20	4.28	0.15	9.62		
0.00	15.00		Cum	1	9.90	4.20	4.20	4.20	0.15	6.24		
15.00	24.90											
		Cross Road 4 (W0980)										
		East to West										
			Cum	1	13.90	4.50	4.50	4.50	0.15	9.38		
0.00	13.90		Cum	1	4.70	4.00	4.00	4.00	0.15	2.82		
13.90	18.60		Cum	1	1.70	2.60	2.60	2.60	0.15	0.66		
18.60	20.30		Cum	1	5.10	3.30	3.30	3.30	0.15	2.52		
20.30	25.40											
		Cross Road 5 (W0980)										
		West to East										
			Cum	1	15.00	4.90	4.90	4.90	0.15	11.03		
0.00	15.00		Cum	1	9.10	4.90	4.90	4.90	0.15	6.69		
15.00	24.10											
		Masjid-E-Uqba Road (W1483)										
		North to South										
0.00	8.00		Cum	1	8.00	5.00	4.30	4.65	0.15	5.58		
8.00	20.00		Cum	1	12.00	3.65	3.70	3.68	0.15	6.62		
20.00	30.50		Cum	1	10.50	3.70	3.90	3.80	0.15	5.99		
30.50	45.00		Cum	1	14.50	3.00	4.40	3.70	0.15	8.05		
45.00	50.00		Cum	1	5.00	4.40	4.80	4.60	0.15	3.45		
50.00	62.10		Cum	1	12.10	3.80	3.85	3.83	0.15	6.94		
62.10	67.10		Cum	1	5.00	5.00	4.95	4.98	0.15	3.73		
67.10	80.00		Cum	1	12.90	4.70	6.15	5.43	0.15	10.50		
80.00	95.00		Cum	1	15.00	6.15	6.10	6.13	0.15	13.78		
95.00	110.00		Cum	1	15.00	6.10	5.35	5.73	0.15	12.88		
110.00	125.00		Cum	1	15.00	5.35	4.80	5.08	0.15	11.42		
125.00	140.00		Cum	1	15.00	4.80	4.70	4.75	0.15	10.69		
140.00	141.20		Cum	1	1.20	4.70	4.70	4.70	0.15	0.85		
		Railway Under Bridge										
0.00	26.00		Cum	1	26.00	4.90	4.90	4.90	0.15	19.11		
		Bharath Store (W1411)										
		North to South										
0.00	15.00		Cum	1	15.00	5.15	5.35	5.25	0.15	11.81		
15.00	30.00		Cum	1	15.00	3.80	5.10	4.45	0.15	10.01		
30.00	45.00		Cum	1	15.00	5.10	5.30	5.20	0.15	11.70		
45.00	60.00		Cum	1	15.00	5.30	5.10	5.20	0.15	11.70		
60.00	75.00		Cum	1	15.00	5.10	5.40	5.25	0.15	11.81		
75.00	88.40		Cum	1	13.40	5.40	5.55	5.48	0.15	11.00		
										Total Executed Quantity	**1012.42**	
										Modified Shedule-B Quantity	**1012.42**	
										Now to be paid Quantity	**1012.42**	**6500.00**	**6580709.00**

272.31

Executive Engineer, (BTP), BBMP. 08/07

Executive Engineer, (BTP), BBMP. 08/07

08/07

6580730.00

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

CIVIL PTO
Sig.....
Date.....
BBMP
BANGALORE

Assistant Engineer 08.04.202

Assistant executive Engineer 08/07

Scanned with CamScan

MEASUREMENT SHEET

First and Final Bill

	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
E1	Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
		Cum							18.82		
	Vide Total executed Quantity from premeasuremet Page no. 45										
	Total Executed Quantity								18.82		
	Modified Shedule-B Quantity								18.82		
	Now to be paid Quantity								18.82	5113.89	96239.00
E2	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
		Sqm							15.72		
	Vide Total executed Quantity from premeasuremet Page no. 46										
	Total Executed Quantity								15.72		
	Modified Shedule-B Quantity								15.72		
	Now to be paid Quantity								15.72	1028.12	16163.00
										Sub Total	45899466.00
										For 12% Applicable GST	5507936.00
										Total Amount	51407402.00

45899157.00
5507898.84
51407055.84

Roundoff 5,14,05,000.00

22/07

Assistant Executive Engine
Byatarayanapura Sub Divisio
B.B.M P Bangalore-560024

CIVIL Pro
Sig.....
Date.....

Scanned with CamScan